

**Goodhue County Public Works  
Project Status Report for May 21, 2024**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Design/Right of Way</b>	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Thirty-five parcels have been settled. Five parcels have pending settlements. Eight parcels remain unsettled.
	<b>Road Construction</b>	
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work is scheduled to begin in October of 2024.
Various	2024 Spring Box Culverts	Project awarded to Schumacher Excavating, Inc. Culvert production delays, work expected to begin in July.
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work scheduled to begin on June 3, 2024.
Various	2024 Paving	Project awarded to Rochester Sand & Gravel. Work began May 6, 2024. Paving on CSAH 28 has begun, CSAH 21 bike trail has been reclaimed, and CSAH 8 grading work west of Hader is in process.
Various	2024 Traffic Marking	Project awarded to Sir-Lines-A-Lot. Work complete, need to final.
Various	2024 Seal Coat	Project awarded to Scott Construction. Work to begin in June of 2024.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	<b>Parks &amp; Trails</b>	
Byllesby	Byllesby Park Pavilion Construction	Construction contract awarded to Lift Bridge Builders. Construction is substantially complete. Remaining tasks include septic system electrical hookup, in-ground fiber installation, and other small items. Dedication ceremony is tentatively scheduled for June 8, 2024.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn spring 2024.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Maintenance Department</b>	
CSAH 8	Grading of ditches on CSAH 8	Work in progress.
Various	Shouldering	Work in progress.
Various	Weed spraying	Work in progress.
	<b>Planning &amp; Studies</b>	
St Paul - Chicago	Great River Rail Commission	<p>The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. <b>The Commission has begun the final design phase for the improvements needed for the second, daily round trip passenger rail project. These plans should be complete by the summer of 2023 with service starting in 2024.</b></p>