

**Goodhue County Public Works
Project Status Report for June 4, 2024**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Thirty-five parcels have been settled. Five parcels have pending settlements. Eight parcels remain unsettled.
	Road Construction	
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work scheduled to begin on June 3, 2024.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work is scheduled to begin in October of 2024.
Various	2024 Spring Box Culverts	Project awarded to Schumacher Excavating, Inc. Culvert production delays, work expected to begin in July.
Various	2024 Paving	Project awarded to Rochester Sand & Gravel. Work began May 6, 2024. Paving on CSAH 28 is complete, CSAH 21 bike trail has been paved, and CSAH 8 grading work west of Hader is in process.
Various	2024 Traffic Marking	Project awarded to Sir-Lines-A-Lot. Work complete, need to final.
Various	2024 Seal Coat	Project awarded to Scott Construction. Work scheduled to begin June 17 th .
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Parks & Trails	
Byllesby	Byllesby Park Pavilion Construction	Construction contract awarded to Lift Bridge Builders. Pavilion construction and septic system substantially complete. Pavilion opened for use on May 29 th . Minor punch list items remain. Dedication ceremony scheduled for June 8, 2024.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn spring 2024.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Maintenance Department	
Various	Bituminous Patching Various County and Township roads	Work in progress.
Various	Mowing	Work in progress.
Various	Weed spraying	Work in progress.
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. The Commission has begun the final design phase for the improvements needed for the second, daily round trip passenger rail project. These plans should be complete by the summer of 2023 with service starting in 2024.