

**Goodhue County Public Works
Project Status Report for July 3, 2024**

| ROUTE | TYPE OF WORK/PROJECT LOCATION | CURRENT STATUS |
|----------|--|--|
| Various | June Flooding | As of 6/26/24 CSAH 7 is still under water near the Welch Ski Village. CSAH 18 will potentially be flooded at the Dakota County line later this week. |
| | Design/Right of Way | |
| CSAH 2 | Right of Way Acquisition/Eminent Domain SAP 025-602-031 | Eminent domain was authorized on February 5, 2024. Thirty-five parcels have been settled. Seven parcels have pending settlements. Six parcels remain unsettled. |
| | Road Construction | |
| CSAH 1 | Grading and Concrete Paving SAP 025-601-038 | Project awarded to Fitzgerald Trucking & Excavating. Work began on June 3, 2024. Contractor is working on culverts and grading south of the quarry access. |
| Various | 2024 Fall Box Culverts | Project awarded to Fitzgerald Trucking & Excavating. Work is scheduled to begin in October of 2024. |
| Various | 2024 Spring Box Culverts | Project awarded to Schumacher Excavating, Inc. Culvert production delays, work expected to begin in July. |
| Various | 2024 Paving | Project awarded to Rochester Sand & Gravel. Work began May 6, 2024. Paving on CSAH 28 and CSAH 21 is complete, and CSAH 8 milling is in process. |
| Various | 2024 Traffic Marking | Project awarded to Sir-Lines-A-Lot. Work complete, need to final. |
| Various | 2024 Seal Coating | Project awarded to Scott Construction. Work began June 17 th . |
| CSAH 24 | CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer | Project awarded to Northland Grading & Excavating. Work complete. Working on final. |
| | Parks & Trails | |
| Byllesby | Byllesby Park Pavilion Construction | Pavilion opened for use on May 29 th . Dedication ceremony held June 8, 2024. |
| Byllesby | Prairie Restoration | Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn spring 2025. |

| ROUTE | TYPE OF WORK/PROJECT LOCATION | CURRENT STATUS |
|----------------------|--|--|
| | Maintenance Department | |
| Various | Bituminous Patching Various County and Township Roads | Work in progress. |
| Various | Mowing Top Cut Along County Roads | Work in progress. |
| Various | Weed Spraying | Work in progress. |
| Various | Aggregate Shouldering | Work in progress. |
| Various | Aggregate Surfacing CR 55, 52, 45, 46, 41, & 42 | Work began the week of June 17 th . |
| CSAH 8 | Ditch Grading | Work planned for summer 2024. |
| Various | Ash Tree Stump Removals CSAH 66, 20, & 11 | Work completed. |
| | Planning & Studies | |
| St Paul - Chicago | Great River Rail Commission | The Commission approved amended agreements to the operating and lease agreements with Amtrak to allow the Twin Cities-Milwaukee-Chicago Second Train to serve Union Depot in St. Paul. Amtrak Borealis Trains started operations on Tuesday, May 21 with celebration events held in St. Paul, Red Wing, Winona, and La Crosse. |
| Various | City of Red Wing Safety Action Plan | The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing. |