

**Goodhue County Public Works  
Project Status Report for October 7, 2025**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Design/Right of Way</b>	
CSAH 11	Right of Way Acquisition SAP 025-611-031	Acquisition of right of way is needed from a total of 49 parcels on this project. Appraisals have been completed by Valbridge Property Advisors. Eminent domain was authorized on June 17, 2025. A total of 45 parcels have been settled or are pending.
	<b>Bidding</b>	
CSAH 1	Signal Repair Bench St./Tyler Rd. Intersection	Signal was damaged by tandem dump truck owned by a private company. An evaluation was performed to determine if the signal could be repaired or needed to be replaced. The evaluation determined that a repair was feasible. A scope of work to repair the signal has been developed and staff issued a request for quotes to repair the signal.
	<b>Road Construction</b>	
N/A	Wanamingo Landfill Closure	Project awarded to Fitzgerald Trucking & Excavating. Work to begin in October.
Goodhue Ave.	Replace Bridge R0901 SAP 025-599-137	Project awarded to Fitzgerald Trucking & Excavating. Work complete, waiting on turf establishment.
Various	2025 Bridge Maintenance Contract CP 025-425-001	Project awarded to Redstone Construction, LLC. Work complete. Final payment to be considered at the October 7, 2025 County Board Meeting.
CSAH 7	Replace Bridge 25530 SAP 025-607-027	Project awarded to Minnowa Construction. Deck is poured and working on approach grading.
CSAH 8	Replace Bridge 25516 SP 025-608-013	Project awarded to ICON Constructors, LLC. Work complete, waiting on turf establishment.
Various	2025 Seal Coating	Seal coat work is complete on all roads but CSAH 4. CSAH 4 to be completed in the spring of 2026.
CSAH 2	Grading from CSAH 5 to TH 61 SAP 025-602-031	Project awarded to Fitzgerald Trucking & Excavating. Currently working on the section from W. Florence Trail to Territorial Rd. Work expected to be complete by the end of October.
511 <sup>th</sup> St	Replace L2510 in the City of Pine Island SP 025-597-004	Project awarded to ICON Constructors, LLC. Work complete, need to final.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	<b>Maintenance Department</b>	
CR 59	Culvert Replacements	Work complete.
Various	Ditch Mowing Full Cut	Work in progress.
Various	Mowing/Landscaping	Work to begin at the time that the STS program sunsets and will continue until a long-term solution has been determined.
Various	Aggregate Shouldering	Work currently in progress.
Various	Bituminous Patching CSAH 9, CSAH 11, CSAH 17, CR 53	Work to begin in mid October.
	<b>Planning &amp; Studies</b>	
Various	Goodhue County Long Range Transportation Plan	Goodhue County has started a process, in June, with SRF to develop its next transportation plan. This project is planned to be completed by summer of 2026.