

**Goodhue County Public Works
Project Status Report for March 3, 2026**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 11	Right of Way Acquisition SAP 025-611-031	Acquisition of right of way is needed from a total of 49 parcels on this project. Eminent domain was authorized on June 17, 2025. A total of 48 parcels has been settled or are pending.
	Bidding	
Various	2026 Seal Coating	Bid opening scheduled for March 3, 2026.
Various	2026 Bridge Maintenance	Bid opening scheduled for March 3, 2026.
CR 50	2026 Turnback Project	Bid opening scheduled for March 3, 2026.
CSAH 2	Concrete Paving from CSAH 5 to TH 61	Bid opening scheduled for March 24, 2026.
Various	2026 Traffic Marking	Bid opening scheduled for March 24, 2026.
	Road Construction	
CSAH 11	Grading from 1800' south of CR 55 to the county line SAP 025-611-031	Awarded to Fitzgerald Excavating & Trucking. Clearing work to begin in early March and be completed by April 14.
N/A	Wanamingo Landfill Closure	Awarded to Fitzgerald Excavating & Trucking. Final cleanup and turf establishment to be completed in the spring.
CSAH 1	Signal Repair Bench St./Tyler Rd. Intersection	Project awarded to Egan Company. Damaged mast arm was removed, sandblasted, painted, and reinstalled. Signal is operational. Waiting on lighting unit to be installed.
CSAH 7	Replace Bridge 25530	Project awarded to Minnowa Construction. Bridge construction is complete, and the roadway is open to traffic. Waiting for turf establishment.
CSAH 8	Replace Bridge 25516	Project awarded to ICON Constructors, LLC. Work complete, need to final. Waiting on MnDOT OCR final approval.
Various	2025 Seal Coating	Seal coat work is complete on all roads but CSAH 4. CSAH 4 to be completed in the spring of 2026.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
CSAH 2	Grading from CSAH 5 to TH 61	Awarded to Fitzgerald Excavating & Trucking. Work complete, waiting on turf establishment. Paving will take place under a separate contract in 2026.
CVT	Mile 14/Mile 16 Slope Repair Cannon Valley Trail	Project awarded to ICON Constructors, LLC. Work began on November 18, 2025. Sheet pile work continues at mile 14. Rip rap at mile 16 complete. Grading activities commence in the spring.
	Maintenance Department	
Various	Haul and mix icing sand	Work will continue through the winter months.
Various	Tree & Brush Trimming	Work will continue through the winter months.
	Planning & Studies	
Various	Goodhue County Long Range Transportation Plan	Goodhue County, with SRF, is developing its next transportation plan. This project is planned to be completed by summer of 2026.