

**Goodhue County Public Works**  
**Project Status Report for February 3, 2026**

| ROUTE   | TYPE OF WORK/PROJECT LOCATION   | CURRENT STATUS  |
|---------|---|---|
|         | <b>Design/Right of Way</b>  |   |
| CSAH 11 | Right of Way Acquisition<br>SAP 025-611-031                             | Acquisition of right of way is needed from a total of 49 parcels on this project. Eminent domain was authorized on June 17, 2025. A total of 48 parcels has been settled or are pending.  |
|         | <b>Bidding</b>  |   |
| CSAH 11 | Grading from 1800' south of CR 55 to the county line<br>SAP 025-611-031 | Bid opening scheduled for February 3, 2026.   |
| Various | 2026 Seal Coating   | Bid opening scheduled for March 3, 2026.  |
| Various | 2026 Bridge Maintenance   | Bid opening scheduled for March 3, 2026.  |
| CR 50   | 2026 Turnback Project   | Bid opening scheduled for March 3, 2026.  |
|         | <b>Road Construction</b>  |   |
| N/A     | Wanamingo Landfill Closure  | Project awarded to Fitzgerald Trucking & Excavating. Final cleanup and turf establishment to be completed in the spring.  |
| CSAH 1  | Signal Repair<br>Bench St./Tyler Rd. Intersection                       | Project awarded to Egan Company. Damaged mast arm was removed, sandblasted, painted, and reinstalled. Signal is operational. Waiting on lighting unit to be installed.                    |
| CSAH 7  | Replace Bridge 25530<br>SAP 025-607-027                                 | Project awarded to Minnowa Construction. Bridge construction is complete, and the roadway is open to traffic. Waiting for turf establishment.   |
| CSAH 8  | Replace Bridge 25516<br>SP 025-608-013                                  | Project awarded to ICON Constructors, LLC. Work complete, need to final. Waiting on MnDOT OCR.  |
| Various | 2025 Seal Coating   | Seal coat work is complete on all roads but CSAH 4. CSAH 4 to be completed in the spring of 2026.   |
| CSAH 2  | Grading from CSAH 5 to TH 61<br>SAP 025-602-031                         | Project awarded to Fitzgerald Trucking & Excavating. Work complete, waiting on turf establishment. Paving will take place under a separate contract in 2026.                              |
| CVT     | Mile 14/Mile 16 Slope Repair<br>Cannon Valley Trail                     | Project awarded to ICON Constructors, LLC. Work began on November 18, 2025. Sheet pile work continues at mile 14. Rip rap at mile 16 complete. Grading activities commence in the spring. |

| ROUTE   | TYPE OF WORK/PROJECT LOCATION                 | CURRENT STATUS   |
|---------|---|--|
|         | <b>Maintenance Department</b>                 |  |
| Various | Haul and mix icing sand                       | Work will continue through the winter months.  |
| Various | Tree & Brush Trimming                         | Work will continue through the winter months.  |
|         | <b>Planning &amp; Studies</b>                 |  |
| Various | Goodhue County Long Range Transportation Plan | Goodhue County, with SRF, is developing its next transportation plan. This project is planned to be completed by summer of 2026. |