

**Goodhue County Public Works  
Project Status Report for September 2, 2025**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Design/Right of Way</b>	
CSAH 11	Right of Way Acquisition SAP 025-611-031	Acquisition of right of way is needed from a total of 49 parcels on this project. Appraisals have been completed by Valbridge Property Advisors. Offers and negotiations began in May of 2025. A total of 31 parcels have been settled.
	<b>Road Construction</b>	
Goodhue Ave.	Replace Bridge R0901 SAP 025-599-137	Project awarded to Fitzgerald Trucking & Excavating. Work began August 21, 2025. Existing structure has been removed. New structure is being installed.
Various	2025 Bridge Maintenance Contract CP 025-425-001	Project awarded to Redstone Construction, LLC. Deck sealing is complete and bridge painting is underway.
CSAH 7	Replace Bridge 25530 SAP 025-607-027	Project awarded to Minnowa Construction. Work began August 18, 2025. Substructure construction underway.
CSAH 8	Replace Bridge 25516 SP 025-608-013	Project awarded to ICON Constructors, LLC. Bridge construction and approach grading are complete. Paving to be completed the week of August 29 <sup>th</sup> .
Various	2025 Seal Coating	Seal coat work is complete on all roads but CSAH 4. CSAH 4 to be completed in the spring of 2026.
CSAH 2	Grading from CSAH 5 to TH 61 SAP 025-602-031	Project awarded to Fitzgerald Trucking & Excavating. Currently working on the section from Keye Ave. to W. Florence Tr. Work expected to be complete by the end of October.
511 <sup>th</sup> St	Replace L2510 in the City of Pine Island SP 025-597-004	Project awarded to ICON Constructors, LLC. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	<b>Maintenance Department</b>	
CR 59	Culvert Replacements	Work to begin in the fall.
Various	Aggregate Surfacing CR 17, 23, 43, 47, 54, & 59	Work complete.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
Various	Ditch Mowing Full Cut	Work in progress.
Various	Mowing/Landscaping	Work to begin at the time that the STS program sunsets and will continue until a long-term solution has been determined.
Various	Aggregate Shouldering	Work planned to begin in August.
	<b>Planning &amp; Studies</b>	
Various	Goodhue County Long Range Transportation Plan	Goodhue County has started a process, in June, with SRF to develop its next transportation plan. This project is planned to be completed by summer of 2026.
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.