

**Goodhue County Public Works  
Project Status Report for July 16, 2024**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Design/Right of Way</b>	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Thirty-six parcels have been settled. Seven parcels have pending settlements. Five parcels remain unsettled.
	<b>Road Construction</b>	
CR 45	Replace Bridge 25502 CP 025-045-004	Project to be considered for award at the July 16, 2024 County Board meeting.
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work began on June 3, 2024. Contractor is working on culverts and grading south of the quarry access.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work is scheduled to begin in October of 2024.
Various	2024 Spring Box Culverts	Project awarded to Schumacher Excavating, Inc. Culvert production delays, work expected to begin the week of July 22.
Various	2024 Paving	Project awarded to Rochester Sand & Gravel. Work began May 6, 2024. Paving on CSAH 28 and CSAH 21 is complete. Began paving CSAH 8 on July 11. CSAH 63 to begin near the end of CSAH 8 paving.
Various	2024 Traffic Marking	Project awarded to Sir-Lines-A-Lot. Work complete, need to final.
Various	2024 Seal Coating	Project awarded to Scott Construction. Seal coat and fog seal complete. Final striping anticipated the week of July 22.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	<b>Parks &amp; Trails</b>	
Byllesby	Byllesby Park Pavilion Construction	Pavilion opened for use on May 29 <sup>th</sup> . Dedication ceremony held June 8, 2024.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn spring 2025.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Maintenance Department</b>	
Various	Bituminous Patching Various County and Township Roads	Work in progress.
Various	Mowing Top Cut Along County Roads	Top cut completed County wide.
Various	Weed Spraying	Spring spraying completed.
Various	Aggregate Shouldering	Work in progress.
Various	Aggregate Surfacing CR 55, 52, 45, 46, 41, & 42	Work began the week of June 17 <sup>th</sup> . CR 55 and 52 complete. Currently working on CR 45.
CSAH 8	Ditch Grading	Work planned for summer 2024.
	<b>Solid Waste</b>	
	Cleanup Days @ Kenyon Maintenance Shop	Next scheduled cleanup day is July 27 <sup>th</sup> from 8:00 a.m. – 12:00 p.m.
	<b>Planning &amp; Studies</b>	
St Paul - Chicago	Great River Rail Commission	The Commission approved amended agreements to the operating and lease agreements with Amtrak to allow the Twin Cities-Milwaukee-Chicago Second Train to serve Union Depot in St. Paul. Amtrak Borealis Trains started operations on Tuesday, May 21 with celebration events held in St. Paul, Red Wing, Winona, and La Crosse.
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.