

Goodhue County Public Works
Project Status Report for September 16, 2025

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 11	Right of Way Acquisition SAP 025-611-031	Acquisition of right of way is needed from a total of 49 parcels on this project. Appraisals have been completed by Valbridge Property Advisors. Offers and negotiations began in May of 2025. A total of 45 parcels have been settled or are pending.
	Road Construction	
Goodhue Ave.	Replace Bridge R0901 SAP 025-599-137	Project awarded to Fitzgerald Trucking & Excavating. Work complete, waiting on turf establishment.
Various	2025 Bridge Maintenance Contract CP 025-425-001	Project awarded to Redstone Construction, LLC. Work complete, need to final.
CSAH 7	Replace Bridge 25530 SAP 025-607-027	Project awarded to Minnowa Construction. Work began August 18, 2025. Substructure construction complete.
CSAH 8	Replace Bridge 25516 SP 025-608-013	Project awarded to ICON Constructors, LLC. Work complete, waiting on turf establishment.
Various	2025 Seal Coating	Seal coat work is complete on all roads but CSAH 4. CSAH 4 to be completed in the spring of 2026.
CSAH 2	Grading from CSAH 5 to TH 61 SAP 025-602-031	Project awarded to Fitzgerald Trucking & Excavating. Currently working on the section from Keye Ave. to W. Florence Tr. Work expected to be complete by the end of October.
511 th St	Replace L2510 in the City of Pine Island SP 025-597-004	Project awarded to ICON Constructors, LLC. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Maintenance Department	
CR 59	Culvert Replacements	Work to begin in the fall.
Various	Ditch Mowing Full Cut	Work in progress.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
Various	Mowing/Landscaping	Work to begin at the time that the STS program sunsets and will continue until a long-term solution has been determined.
Various	Aggregate Shouldering	Work currently in progress.
	Planning & Studies	
Various	Goodhue County Long Range Transportation Plan	Goodhue County has started a process, in June, with SRF to develop its next transportation plan. This project is planned to be completed by summer of 2026.