

**Goodhue County Public Works  
Project Status Report for March 18, 2025**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Design/Right of Way</b>	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Forty-seven parcels have been settled. One parcel remains unsettled.
CSAH 11	Right of Way Acquisition SAP 025-611-031	Acquisition of right of way is needed from a total of forty-five parcels on this project. The parcels are currently being appraised by Valbridge Property Advisors.
	<b>Bidding</b>	
CSAH 8	Replace Bridge 25516 SP 025-608-013	Project was bid on March 11, 2025 and is currently going through the federal process between bidding and contract award.
	<b>Road Construction</b>	
Various	2025 Seal Coating	Project awarded to Allied Blacktop Company. Work is anticipated to begin in June of 2025.
Various	2025 Traffic Marking	Project awarded to Sir Lines-A-Lot. Work is anticipated to begin in May of 2025.
CSAH 2	Grading from CSAH 5 to TH 61 SAP 025-602-031	Project awarded to Fitzgerald Trucking & Excavating. Tree clearing has started on the east end of the project. Major items of work are anticipated to begin in June of 2025.
511 <sup>th</sup> St	Replace L2510 in the City of Pine Island SP 025-597-004	Project awarded to ICON Constructors, LLC. Concrete has been poured for abutments, piers, and deck.
CR 45	Replace Bridge 25502 CP 025-045-004	Project awarded to ICON Constructors, LLC. Work complete, need to final.
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work complete, need to final.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Maintenance Department</b>	
Various	Tree & Brush Trimming	Work to continue through winter months.
Various	Crack Sealing / Bituminous Maintenance CSAH 4, 7, 8, 9, 10, 12, 28, 63, & 68.	Work started the week of Feb. 24. CSAH 4, 10, 28, 63, and 68 completed.
Various	Sign Maintenance	Updating sign inventory from night sign survey.
Shops	Haul Icing Sand and Salt	Work to continue through the winter months.
CR 59	Culvert Replacements	Work to begin this spring.
Various	Aggregate Surfacing CR 23, 43, 47, 54, & 59	Work to begin this spring.
	<b>Planning &amp; Studies</b>	
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.