

**Goodhue County Public Works
Project Status Report for June 18, 2024**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Thirty-five parcels have been settled. Seven parcels have pending settlements. Six parcels remain unsettled.
	Road Construction	
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work began on June 3, 2024. Contractor is working on culverts and grading south of the quarry access.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work is scheduled to begin in October of 2024.
Various	2024 Spring Box Culverts	Project awarded to Schumacher Excavating, Inc. Culvert production delays, work expected to begin in July.
Various	2024 Paving	Project awarded to Rochester Sand & Gravel. Work began May 6, 2024. Paving on CSAH 28 and CSAH 21 is complete, and CSAH 8 grading work west of Hader is in process.
Various	2024 Traffic Marking	Project awarded to Sir-Lines-A-Lot. Work complete, need to final.
Various	2024 Seal Coating	Project awarded to Scott Construction. Work scheduled to begin June 17 th .
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Parks & Trails	
Byllesby	Byllesby Park Pavilion Construction	Pavilion opened for use on May 29 th . Dedication ceremony held June 8, 2024.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn spring 2025.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Maintenance Department	
Various	Bituminous Patching Various County and Township Roads	Work in progress.
Various	Mowing Top Cut Along County Roads	Work in progress.
Various	Weed Spraying	Work in progress.
Various	Aggregate Shouldering	Work in progress.
Various	Aggregate Surfacing CR 55, 52, 45, 46, 41, & 42	Work to begin the week of June 17 th .
CSAH 8	Ditch Grading	Work planned for summer 2024.
Various	Ash Tree Stump Removals CSAH 66, 20, & 11	Work completed.
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	The Commission approved amended agreements to the operating and lease agreements with Amtrak to allow the Twin Cities-Milwaukee-Chicago Second Train to serve Union Depot in St. Paul. Amtrak Borealis Trains started operations on Tuesday, May 21 with celebration events held in St. Paul, Red Wing, Winona, and La Crosse.
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.