

**Goodhue County Public Works
Project Status Report for September 17, 2024**

| ROUTE | TYPE OF WORK/PROJECT LOCATION | CURRENT STATUS |
|----------|----------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | Design/Right of Way | |
| CSAH 2 | Right of Way Acquisition/Eminent Domain SAP 025-602-031 | Eminent domain was authorized on February 5, 2024. Thirty-six parcels have been settled. Eight parcels have pending settlements. Four parcels remain unsettled. |
| | Road Construction | |
| CR 45 | Replace Bridge 25502 CP 025-045-004 | Project awarded to ICON Constructors, LLC. Work began August 15, 2024. Substructure pours complete. Deck pour anticipated the week of September 16. |
| CSAH 1 | Grading and Concrete Paving SAP 025-601-038 | Project awarded to Fitzgerald Trucking & Excavating. Work began on June 3, 2024. Concrete paving anticipated to begin the week of September 16. |
| Various | 2024 Fall Box Culverts | Project awarded to Fitzgerald Trucking & Excavating. Work is scheduled to begin in October of 2024. |
| Various | 2024 Spring Box Culverts | Project awarded to Schumacher Excavating, Inc. Work complete, need to final. |
| Various | 2024 Paving | Project awarded to Rochester Sand & Gravel. Work complete, need to final. |
| Various | 2024 Seal Coating | Project awarded to Scott Construction. Work complete, need to final. |
| CSAH 24 | CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer | Project awarded to Northland Grading & Excavating. Work complete. Working on final. |
| | Parks & Trails | |
| Byllesby | Byllesby Park Pavilion Construction | Pavilion opened for use on May 29 th . Dedication ceremony held June 8, 2024. |
| Byllesby | Prairie Restoration | Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn spring 2025. |
| | | |

| ROUTE | TYPE OF WORK/PROJECT LOCATION | CURRENT STATUS |
|----------------------|----------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | Maintenance Department | |
| Various | Mowing Full Cut Along County Roads | Work in progress. |
| Various | Fall Weed Spraying | Contract awarded to NorthStar Companies. Work to begin in September. |
| CSAH 20 | Ditch Grading | Work completed. |
| CSAH 11 & 12 | Culvert Repairs | Work anticipated to begin in September. |
| Various | Spot shouldering | Work to continue through the fall. |
| CSAH 2, 9 & 16 | Catch basin repairs | Work anticipated to begin in September. |
| CSAH 11, 12, & 30 | Bituminous Patching | Work in progress. |
| | Solid Waste | |
| | Cleanup Days @ Kenyon Maintenance Shop | Next cleanup day scheduled for September 25, 2024. |
| | Planning & Studies | |
| St Paul - Chicago | Great River Rail Commission | The Commission approved amended agreements to the operating and lease agreements with Amtrak to allow the Twin Cities-Milwaukee-Chicago Second Train to serve Union Depot in St. Paul. Amtrak Borealis Trains started operations on Tuesday, May 21 with celebration events held in St. Paul, Red Wing, Winona, and La Crosse. |
| Various | City of Red Wing Safety Action Plan | The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing. |