

**Goodhue County Public Works
Project Status Report for May 6, 2025**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Forty-seven parcels have been settled. One parcel remains unsettled.
CSAH 11	Right of Way Acquisition SAP 025-611-031	Acquisition of right of way is needed from a total of forty-five parcels on this project. The parcels are currently being appraised by Valbridge Property Advisors.
	Road Construction	
Various	2025 Bridge Maintenance Contract CP 025-425-001	Project awarded to Redstone Construction, LLC. Work is anticipated to begin in June of 2025.
CSAH 8	Replace Bridge 25516 SP 025-608-013	Project awarded to ICON Constructors, LLC. Work is anticipated to begin in June of 2025.
Various	2025 Seal Coating	Project awarded to Allied Blacktop Company. Work is anticipated to begin in June of 2025.
Various	2025 Traffic Marking	Project awarded to Sir Lines-A-Lot. Work is anticipated to begin in May of 2025.
CSAH 2	Grading from CSAH 5 to TH 61 SAP 025-602-031	Project awarded to Fitzgerald Trucking & Excavating. Tree clearing has been completed. Major items of work are anticipated to begin in June of 2025.
511 th St	Replace L2510 in the City of Pine Island SP 025-597-004	Project awarded to ICON Constructors, LLC. Bridge construction is complete. Approach roadway, trail, and restoration work to be completed by June 13, 2025.
CR 45	Replace Bridge 25502 CP 025-045-004	Project awarded to ICON Constructors, LLC. Work complete, need to final.
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work complete, need to final.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Maintenance Department	

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
Various	Crack Sealing / Bituminous Maintenance CSAH 7, 9, 12	Work in progress.
Various	Sign Maintenance	Updating sign inventory from night sign survey.
CR 59	Culvert Replacements	Work to begin this spring.
Various	Aggregate Surfacing CR 23, 43, 47, 54, & 59	Work to begin this spring.
	Planning & Studies	
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.