

**Goodhue County Public Works  
Project Status Report for February 6, 2024**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Bidding</b>	
Various	2024 Seal Coat	Bid opening scheduled for 1:30 PM on February 6, 2024.
Various	2024 Traffic Marking	Bid opening scheduled for 2:00 PM on February 6, 2024.
	<b>Road Construction</b>	
CSAH 1	Tree Clearing and Grubbing	Project awarded to Knetic X Xcavating LLC. Work began on January 22, 2024.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	<b>Parks &amp; Trails</b>	
Byllesby	Byllesby Park Pavilion Construction	Lift Bridge Builders awarded the construction contract. Remaining tasks include punchlist items, septic system electrical hookup, security installs, and other small items.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn spring 2024.
	<b>Maintenance Department</b>	
Shops	Haul Icing Sand	Work to continue on an as needed basis through the winter plowing season.
Various	Tree & Brush Trimming	Work to continue through winter months.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Planning &amp; Studies</b>	
St Paul - Chicago	Great River Rail Commission	<p>The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. <b>The Commission has begun the final design phase for the improvements needed for the second, daily round trip passenger rail project. These plans should be complete by the summer of 2023 with service starting in 2024.</b></p>