

**Goodhue County Public Works
Project Status Report for December 3, 2024**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Forty-four parcels have been settled. One parcel has a pending settlement. Three parcels remain unsettled.
	Bidding	
511 th St	Replace L2510 in the City of Pine Island SP 025-597-004	Project to be considered for award at the December 3, 2024 Board meeting.
	Road Construction	
CR 45	Replace Bridge 25502 CP 025-045-004	Project awarded to ICON Constructors, LLC. Work began August 15, 2024. Roadway open, minor cleanup and turf restoration remains.
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work began on June 3, 2024. Roadway open, minor cleanup and turf restoration remains.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work began October 15, 2024. The box culverts in Holden and Zumbrota Twp's are completed. Work is currently being done on the box culvert in Florence Twp.
Various	2024 Spring Box Culverts	Project awarded to Schumacher Excavating, Inc. Work complete, need to final.
Various	2024 Paving	Project awarded to Rochester Sand & Gravel. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Maintenance Department	
Various	Fall Weed Spraying	Contract awarded to NorthStar Companies. Work substantially complete.
Shops	Haul Icing Sand and Salt	Work beginning in preparation of upcoming winter months.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Planning & Studies	
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.