

**Goodhue County Public Works
Project Status Report for September 3, 2024**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Thirty-six parcels have been settled. Eight parcels have pending settlements. Four parcels remain unsettled.
	Road Construction	
CR 45	Replace Bridge 25502 CP 025-045-004	Project awarded to ICON Constructors, LLC. Work began August 15, 2024. Contractor has completed driving pile.
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work began on June 3, 2024. Contractor is placing sand and aggregate north of the quarry access.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work is scheduled to begin in October of 2024.
Various	2024 Spring Box Culverts	Project awarded to Schumacher Excavating, Inc. Work complete, need to final.
Various	2024 Paving	Project awarded to Rochester Sand & Gravel. Work complete, need to final.
Various	2024 Traffic Marking	Project awarded to Sir-Lines-A-Lot. Work complete. Project recommended for finalization at September 3 Board Meeting.
Various	2024 Seal Coating	Project awarded to Scott Construction. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Parks & Trails	
Byllesby	Byllesby Park Pavilion Construction	Pavilion opened for use on May 29 th . Dedication ceremony held June 8, 2024.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn spring 2025.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Maintenance Department	
Various	Mowing Full Cut Along County Roads	Work in progress.
Various	Fall Weed Spraying	Contract awarded to NorthStar Companies. Work to begin in September.
Various	Aggregate Surfacing CR 55, 52, 45, 46, 41, & 42	Aggregate hauled for each road. Blading, watering, and rolling began week of August 5 th . Currently working on CR 46.
CSAH 8	Ditch Grading	Work completed.
Various	Catch Basin Cleaning Countywide	Work completed.
Various	Culvert Repairs CSAH 11 and 12	Work anticipated to begin in September.
CSAH 30	Bituminous Patching	Work anticipated to begin in September.
	Solid Waste	
	Cleanup Days @ Kenyon Maintenance Shop	Next cleanup day anticipated in September.
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	The Commission approved amended agreements to the operating and lease agreements with Amtrak to allow the Twin Cities-Milwaukee-Chicago Second Train to serve Union Depot in St. Paul. Amtrak Borealis Trains started operations on Tuesday, May 21 with celebration events held in St. Paul, Red Wing, Winona, and La Crosse.
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.