

**Goodhue County Public Works
Project Status Report for August 7, 2025**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 11	Right of Way Acquisition SAP 025-611-031	Acquisition of right of way is needed from a total of forty-five parcels on this project. Appraisals have been completed by Valbridge Property Advisors. Offers and negotiations began in May of 2025. A total of 14 parcels have been settled.
	Bidding	
N/A	Wanamingo Landfill Closure	Project to be considered for award at the August 7, 2025 County Board meeting.
	Road Construction	
Goodhue Ave.	Replace Bridge R0901 SAP 025-599-137	Project awarded to Fitzgerald Trucking & Excavating. Work is anticipated to begin August 18, 2025.
Various	2025 Bridge Maintenance Contract CP 025-425-001	Project awarded to Redstone Construction, LLC. Work is anticipated to begin in August of 2025.
CSAH 7	Replace Bridge 25530 SAP 025-607-027	Project awarded to Minnowa Construction. Work is anticipated to begin August 18, 2025.
CSAH 8	Replace Bridge 25516 SP 025-608-013	Project awarded to ICON Constructors, LLC. Work began June 16th. Bridge construction is nearly complete with approach grading underway.
Various	2025 Seal Coating	Seal coat work complete on all roads but CSAH 4. CSAH 4 to be completed in the spring of 2026.
Various	2025 Traffic Marking	Project awarded to Sir Lines-A-Lot. Working on final.
CSAH 2	Grading from CSAH 5 to TH 61 SAP 025-602-031	Project awarded to Fitzgerald Trucking & Excavating. Pavement removal and grading has been completed near the TH 61 intersection and from CSAH 5 to Huneke Road. Huneke Road to Keye Ave section is nearing completion. Work expected to be complete by the end of October.
511 th St	Replace L2510 in the City of Pine Island SP 025-597-004	Project awarded to ICON Constructors, LLC. Work complete, need to final.
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work complete, need to final.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Maintenance Department	
CR 59	Culvert Replacements	Work to begin in the fall.
Various	Aggregate Surfacing CR 17, 23, 43, 47, 54, & 59	Work complete.
Various	Ditch Mowing Top Cut	Work in progress.
Various	Mowing/Landscaping	Work to begin at the time that the STS program sunsets and will continue until a long-term solution has been determined.
Various	Aggregate Shouldering	Work planned to begin in August.
	Planning & Studies	
Various	Goodhue County Long Range Transportation Plan	Goodhue County has started a process, in June, with SRF to develop its next transportation plan. This project is planned to be completed by summer of 2026.
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.