

**Goodhue County Public Works
Project Status Report for August 13, 2026**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
Various	HSIP Epoxy Edgeline	Bids to be considered for award at the August 13, 2026 board meeting.
CSAH 5	Bridge 25513 Low Slump Overlay	Bids to be considered for award at the August 18, 2026 board meeting.
	Road Construction	
CSAH 11	Grading from 1800' south of CR 55 to the county line	Awarded to Fitzgerald Excavating & Trucking. Grading activities began May 4. Currently working between 495 th St and 230 th Ave.
CSAH 2	Concrete Paving from CSAH 5 to TH 61	Awarded to PCI Roads. Concrete placement complete, shoulder work underway.
CR 43	Replace Bridge 25573	Awarded to Redstone Construction. Work scheduled to begin September 14.
Various	2026 Seal Coating	Awarded to Allied Blacktop. Work complete, working on final.
Various	2026 Bridge Maintenance	Awarded to ICON Constructors. Deck sealing complete, working on bridge painting.
CR 50	2026 Turnback Project	Awarded to Kielmeyer Construction. Project complete. Need to Final.
Various	2026 Traffic Marking	Awarded to Sir Lines-A-Lot. Final payment to be considered at the August 13 th board meeting.
CSAH 2	Grading from CSAH 5 to TH 61	Awarded to Fitzgerald Excavating & Trucking. Final payment to be considered at the August 13 th board meeting.
Various	2025 Seal Coating	Awarded to Allied Blacktop. Work complete, need to final.
CVT	Mile 14/Mile 16 Slope Repair Cannon Valley Trail	Awarded to ICON Constructors, LLC. Work began on November 18, 2025. Work complete, need to final.
CVT	Reconstruction and paving from Cannon Bottom Road to Old West Main in Red Wing, including bridge R1084.	Awarded to Fitzgerald Excavating & Trucking. Work scheduled to begin this fall.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Solid Waste	
N/A	Wanamingo Landfill Closure	Awarded to Fitzgerald Excavating & Trucking. Work complete, need to final.
	Maintenance Department	
Various	Bituminous Patching	Work in progress.
Various	Aggregate Surfacing CR 41, 44, 49 & 57	Work complete.
Various	Aggregate Shouldering	Work underway.
	Planning & Studies	
Various	Goodhue County Long Range Transportation Plan	Goodhue County, with SRF, is developing its next transportation plan.