

**Goodhue County Public Works
Project Status Report for July 3, 2025**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Forty-seven parcels have been settled. One parcel has a pending award through condemnation.
CSAH 11	Right of Way Acquisition SAP 025-611-031	Acquisition of right of way is needed from a total of forty-five parcels on this project. Appraisals have been completed by Valbridge Property Advisors. Offers and negotiations began in May of 2025. A total of 4 parcels have been settled.
	Bidding	
CSAH 7	Replace Bridge 25530 SAP 025-607-027	Project is currently advertised. Bid opening scheduled for July 8, 2025.
	Road Construction	
Goodhue Ave.	Replace Bridge R0901 SAP 025-599-137	Project awarded to Fitzgerald Trucking & Excavating. Work is anticipated to begin in August of 2025.
Various	2025 Bridge Maintenance Contract CP 025-425-001	Project awarded to Redstone Construction, LLC. Work is anticipated to begin in August of 2025.
CSAH 8	Replace Bridge 25516 SP 025-608-013	Project awarded to ICON Constructors, LLC. Work began June 16th. Existing bridge has been removed. Pile has been driven for the abutments.
Various	2025 Seal Coating	Project awarded to Allied Blacktop Company. Work is anticipated to begin in July of 2025.
Various	2025 Traffic Marking	Project awarded to Sir Lines-A-Lot. Work complete, need to final.
CSAH 2	Grading from CSAH 5 to TH 61 SAP 025-602-031	Project awarded to Fitzgerald Trucking & Excavating. Pavement removal and grading has been completed near the TH 61 intersection. Grading activities underway between CSAH 5 and Circle S Road. Work expected to be complete by the end of October.
511 th St	Replace L2510 in the City of Pine Island SP 025-597-004	Project awarded to ICON Constructors, LLC. Work complete, need to final.
CR 45	Replace Bridge 25502 CP 025-045-004	Project awarded to ICON Constructors, LLC. Work complete, need to final.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work complete, need to final.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Maintenance Department	
CR 59	Culvert Replacements	Work to begin this summer.
Various	Aggregate Surfacing CR 17, 23, 43, 47, 54, & 59	Work began May 13, 2025. Surfacing is complete on CR 17, 47, 54, and 59.
Various	Wash Bridge Decks	Work complete.
Various	Ditch Mowing Top Cut	Work began the week of June 3 rd .
Various	Mowing/Landscaping	Work to begin at the time that the STS program sunsets and will continue until a long term solution has been determined.
	Planning & Studies	
Various	Goodhue County Long Range Transportation Plan	Goodhue County has started a process, in June, with SRF to develop its next transportation plan. This project is planned to be completed by summer of 2026.
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.
CSAH 18	Dakota County CSAH 54 Project	Dakota County is planning a project on Ravenna Trail (CSAH 54). The project includes the reconstruction of CSAH 54, the construction of a roundabout at the CSAH 54/CSAH 68 intersection and may include the construction of a trail along CSAH 54 in Dakota County. Construction of the trail could potentially result in additional cyclists and pedestrians utilizing the shoulder of CSAH 18 in Goodhue County. County staff plans to bring an informational item to the Board at a future meeting with additional details.