

**Goodhue County Public Works  
Project Status Report for June 2, 2026**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Bidding</b>	
CVT	Reconstruction and paving from Cannon Bottom Road to Old West Main in Red Wing, including bridge R1084.	Bid opening scheduled for June 17, 2026.
	<b>Road Construction</b>	
CSAH 11	Grading from 1800' south of CR 55 to the county line	Project awarded to Fitzgerald Excavating & Trucking. Grading activities began May 4. Currently working between the west limits of the project and 495 <sup>th</sup> St.
CSAH 2	Concrete Paving from CSAH 5 to TH 61	Project awarded to PCI Roads. Work scheduled to begin in July.
Various	2026 Seal Coating	Awarded to Allied Blacktop. Work scheduled to begin in June.
Various	2026 Bridge Maintenance	Awarded to ICON Constructors. Work scheduled to begin in June.
CR 50	2026 Turnback Project	Awarded to Kielmeyer Construction. Work scheduled to begin in July.
Various	2026 Traffic Marking	Project awarded to Sir Lines-A-Lot. Work scheduled to begin in May.
CSAH 7	Replace Bridge 25530	Project awarded to Minnowa Construction. Bridge construction is complete, and the roadway is open to traffic. Waiting for turf establishment.
CSAH 2	Grading from CSAH 5 to TH 61	Awarded to Fitzgerald Excavating & Trucking. Work complete, waiting on turf establishment.
Various	2025 Seal Coating	Seal coat work is complete on all roads but CSAH 4. CSAH 4 to be completed in conjunction with 2026 sometime in June.
CVT	Mile 14/Mile 16 Slope Repair Cannon Valley Trail	Project awarded to ICON Constructors, LLC. Work began on November 18, 2025. Work complete, waiting on turf establishment.
	<b>Solid Waste</b>	
N/A	Wanamingo Landfill Closure	Awarded to Fitzgerald Excavating & Trucking. Working through outstanding issues with the MPCA. Final cleanup and turf establishment to follow.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Maintenance Department</b>	
Various	Crack Sealing/Mastic	Crack sealing complete. Mastic underway.
Various	Aggregate Surfacing CR 41, 44, 49 & 57	Work scheduled to begin in June.
Various	Countywide Spring Weed Spraying	Awarded to Northstar Companies. Work underway.
	<b>Planning &amp; Studies</b>	
Various	Goodhue County Long Range Transportation Plan	Goodhue County, with SRF, is developing its next transportation plan. This project is planned to be completed by summer of 2026.