

**Goodhue County Public Works
Project Status Report for July 1, 2026**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
CVT	Reconstruction and paving from Cannon Bottom Road to Old West Main in Red Wing, including bridge R1084.	Bids to be considered for award at the July 1, 2026 board meeting.
CR 43	Replace Bridge 25573	Bid opening scheduled for July 14, 2026.
	Road Construction	
CSAH 11	Grading from 1800' south of CR 55 to the county line	Project awarded to Fitzgerald Excavating & Trucking. Grading activities began May 4. Currently working between the west limits of the project and 495 th St.
CSAH 2	Concrete Paving from CSAH 5 to TH 61	Project awarded to PCI Roads. Work to begin July 6 th .
Various	2026 Seal Coating	Awarded to Allied Blacktop. Work underway.
Various	2026 Bridge Maintenance	Awarded to ICON Constructors. Work scheduled to begin in July.
CR 50	2026 Turnback Project	Awarded to Kielmeyer Construction. Work scheduled to begin in July.
Various	2026 Traffic Marking	Project awarded to Sir Lines-A-Lot. Work complete, need to final.
CSAH 7	Replace Bridge 25530	Project awarded to Minnowa Construction. Final payment to be considered at July 1 st board meeting.
CSAH 2	Grading from CSAH 5 to TH 61	Awarded to Fitzgerald Excavating & Trucking. Work complete working on final.
Various	2025 Seal Coating	Seal coat work is complete on all roads but CSAH 4. CSAH 4 to be completed in conjunction with 2026 seal coat.
CVT	Mile 14/Mile 16 Slope Repair Cannon Valley Trail	Project awarded to ICON Constructors, LLC. Work began on November 18, 2025. Work complete, waiting on turf establishment.
	Solid Waste	

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
N/A	Wanamingo Landfill Closure	Awarded to Fitzgerald Excavating & Trucking. Final cleanup remains.
	Maintenance Department	
Various	Crack Sealing/Mastic	Work complete.
Various	Aggregate Surfacing CR 41, 44, 49 & 57	CR 44, 49, & 57 complete. Finishing up CR 41.
Various	Aggregate Shouldering	Work to begin after aggregate surfacing.
	Planning & Studies	
Various	Goodhue County Long Range Transportation Plan	Goodhue County, with SRF, is developing its next transportation plan. This project is planned to be completed by summer of 2026.