

**Goodhue County Public Works
Project Status Report for October 1, 2024**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Design/Right of Way	
CSAH 2	Right of Way Acquisition/Eminent Domain SAP 025-602-031	Eminent domain was authorized on February 5, 2024. Thirty-six parcels have been settled. Eight parcels have pending settlements. Four parcels remain unsettled.
	Bidding	
511 th St	Replace L2510 in the City of Pine Island SP 025-597-004	Bid date set for November 12, 2024. Working through federal process towards bid advertisement.
	Road Construction	
CR 45	Replace Bridge 25502 CP 025-045-004	Project awarded to ICON Constructors, LLC. Work began August 15, 2024. Substructures and deck poured, railing pour anticipated for the week of September 30.
CSAH 1	Grading and Concrete Paving SAP 025-601-038	Project awarded to Fitzgerald Trucking & Excavating. Work began on June 3, 2024. Mainline concrete paving completed with fill in work remaining, followed by drain tile, bituminous shoulders, striping and final seeding.
Various	2024 Fall Box Culverts	Project awarded to Fitzgerald Trucking & Excavating. Work is scheduled to begin October 14, 2024.
Various	2024 Spring Box Culverts	Project awarded to Schumacher Excavating, Inc. Work complete, need to final.
Various	2024 Paving	Project awarded to Rochester Sand & Gravel. Work complete, need to final.
Various	2024 Seal Coating	Project awarded to Scott Construction. Work complete, need to final.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Work complete. Working on final.
	Maintenance Department	
Various	Mowing Full Cut Along County Roads	Work in progress.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
Various	Fall Weed Spraying	Contract awarded to NorthStar Companies. Work underway in conjunction with mowing.
Various	Spot shouldering	Work to continue through the fall.
CSAH 2, 9 & 16	Catch basin repairs	Work anticipated to begin in September.
CSAH 11 & 12	Bituminous Patching	Work in progress.
	Solid Waste	
	Cleanup Days @ Kenyon Maintenance Shop	Next cleanup day scheduled for September 25, 2024.
	Planning & Studies	
Various	City of Red Wing Safety Action Plan	The City of Red Wing is leading a study to assess traffic safety in the City. County staff is involved with this study, as the study focuses on all roadways located in the City regardless of ownership. The study is ongoing.