Goodhue County Public Works
Project Status Report for November 17, 2026

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Road Construction	
CSAH 11	Grading from 1800' south of CR 55 to the county line	Awarded to Fitzgerald Excavating & Trucking. Grading activities began May 4. Road is open to traffic. Working on final cleanup. Final in spring once turf is established.
CSAH 2	Concrete Paving from CSAH 5 to TH 61	Awarded to PCI Roads. Work complete and opened to traffic on August 28. Working on final.
CR 43	Replace Bridge 25573	Awarded to Redstone Construction. Bridge deck has been poured. Approach grading underway. Anticipate completion by mid November.
357th St Way	Leon Township – Br. 25K21	Awarded to Nadeau Companies. Work began November 9.
Various	HSIP Epoxy Edgeline	Awarded to Century Traffic. Work complete. Need to final.
CR 50	2026 Turnback Project	Awarded to Kielmeyer Construction. Work complete, need to final.
CVT	Reconstruction and paving from Cannon Bottom Road to Old West Main in Red Wing, including bridge R1084.	Awarded to Fitzgerald Excavating & Trucking. Waiting on archeology license to continue work.
	Solid Waste	
N/A	Wanamingo Landfill Closure	Awarded to Fitzgerald Excavating & Trucking. MPCA to perform final inspection in November. Final payment to follow.
N/A	Solid Waste Management Plan	SEH to develop the plan. Currently waiting to meet with the MPCA to gather information
	Maintenance Department	
Various	Bituminous Patching	Work in progress.
Various	Countywide Mowing	Work in progress.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Planning & Studies	
Various	Goodhue County Long Range Transportation Plan	Goodhue County, with SRF, is developing its next transportation plan.